

ದಿನಾಂಕ:- 29/5/14

ರವರಿಗೆ,

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕೊಡಿಗೇಹಳ್ಳಿ ಉಪ ವಿಭಾಗ,
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ,
ಬೆಂಗಳೂರು.

ಮಾನ್ಯರೇ,

ವಿಷಯ:- ಸಂಖ್ಯೆ :EE/BTP/KRIDL/W.O/598/2013-14, ದಿನಾಂಕ:03.03.2014ರ
ಕಾಲಾವದಿಯನ್ನು ಮುಂದುವರೆಸುವ ಬಗ್ಗೆ.

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ, ಕೆ.ಆರ್.ಐ.ಡಿ.ಎಲ್ ಗುತ್ತಿಗೆದಾರ ಸಂಸ್ಥೆ ಆದ ನಾವು
ತಮ್ಮ ಕಛೇರಿಯ ಸಂಖ್ಯೆ: EE/BTP/KRIDL/W.O/598/2013-14, Date:03.03.2014 ರಂದು
ಭಾಗವಹಿಸಿರುತ್ತೇವೆ.

Improvements to road and side drains and Bhadrappa Layout,
Maruthinagara, Devinagar, Muneshwara Nagara and Kothihosahalli Grama
in Ward.No.08, Kodigehalli Sub Division. W.Code-007-14-000046,
ರೂ.50 ಲಕ್ಷಗಳು, ಕಾಮಗಾರಿಯು ಈಗಾಗಲೇ ನಿರ್ವಹಿಸುತ್ತಿದ್ದು, ಬಿಡಬ್ಲ್ಯೂಎಸ್.ಎಸ್.ಬಿ ವತಿಯಿಂದ
ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ ಹಾಗೂ ಕಾವೇರಿ ನೀರಿನ ಪೈಪ್‌ಲೈನ್ ಅಳವಡಿಕೆ ಕಾಮಗಾರಿ ನಡೆಯುತ್ತಿದ್ದ
ಕಾರಣ ಸದರಿ ಸ್ಥಳದಲ್ಲಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಸ್ಥಳವು ಲಭ್ಯವಿರುವುದಿಲ್ಲ. ಆದ್ದರಿಂದ
ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ತಡವಾಗಿರುತ್ತದೆ. ಆದ್ದರಿಂದ ಕಾಲಾವದಿಯನ್ನು ವಿಸ್ತರಿಸಿ
ಕೊಡಬೇಕಾಗಿ ಕೋರುತ್ತೇನೆ.



ಕೆ.ಆರ್.ಐ.ಡಿ.ಎಲ್

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL BBMP, Bangalore

EXTENSION OF TIME PROPOSAL

1	Name of work	Improvement to road & side drain at Shreeappa layout, Marathahalli, Sempu, Near Shivacharya & Kalyanahalli Junction road no 8, Kalyanahalli
2	Amount of Work Portion	Rs 50.00 Lakhs
3	Estimated Cost	Rs. 50.00 Lakhs
4	Name of contractor	KHILPZ
5	Agreement No.	598/13-14
6	No. and date under which work order issued	598/13-14 dt 3.3.2014.
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	29/5/14
9	Date of receipt of application in the sub division office	
10	Extension granted if any	60 days
	i)	Nil.
	ii)	Nil.
11	Work carried out by the contractor during the original period stipulated in the contract.	Nil -
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	60 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes.
17	Balance of work remaining to be done	100%.
18	Probable time required for completion of remaining work	60 days
19	Cost of work charged establishment charged on the work after the expiry of original period.	Rs. 50.00 Lakhs.
20	Whether notice as per clause of contract has been issued.	Yes.
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone
Bruhat Bangalore Mahanagara
Bangalore 92